

Sewer System Evaluation and Rehabilitation Program

Capacity Project

Contract Number 3870
Name East Bank Pump Stations Physical Improvements, No. 6
Basin Inter-Basin
Council Districts Citywide
Status: Phase 1

This project is in the Award phase.

Resources

SSERP Project Engineer MWH

Design Engineer Evans-Graves, Inc.

Contractor Boh Bros. Construction Co., LLC

Comments

3870 – East Bank Pump Station Physical Improvements, No. 6

Description

This project consists of physical and structural improvements to 5 sewer pump stations located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections (EDC), and repair of a pump base at 1 pump station. The improvements for each pump station are shown in **Table 1**.

Table 1
Project Location and Work Type

Pump Station Name	Address	Improvements
Alcee Fortier	Alcee Fortier near levee	1- Wet well rehabilitation 2- Install EDC
Bullard	5501 Bullard Rd.	1- Wet well rehabilitation 2- Install EDC 3- Repair pump bases
Folgers	14601 Old Gentilly Rd.	1- Wet well rehabilitation 2- Install EDC
Venetian Isles	20711 Old Spanish Trail	1- Wet well rehabilitation 2- Install EDC
Village D'Lest	13324 Dwyer Rd.	1- Wet well rehabilitation 2- Install EDC

Current Capital Cost \$773,302

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt chart area with year markers from 1997 to 2018.											
3870 EB PS Physical Improvements No. 6																		
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190												
Final Design	13MAY04 A	13MAY04	20OCT04 A	09AUG04	100	44,300												
Pre-Advertisement	24SEP04 A	15SEP04	02NOV04 A	07DEC04	100	0												
Advertisement	10NOV04 A	08DEC04	17DEC04 A	06JAN05	100	1,938												
Award	17DEC04 A	07JAN05	22JUL05	24JUN05	17	646												
Construction	22JUL05	25JUN05	27JAN06	21DEC05	0	614,500												
Field Testing	22JUL05	25JUN05	26FEB06	20JAN06	0	9,218												
ESDC	22JUL05	25JUN05	26FEB06	20JAN06	0	4,350												
Inspection Services	22JUL05	25JUN05	26FEB06	20JAN06	0	49,160												
Construction Final	28JAN06	22DEC05	26FEB06	20JAN06	0	0												
S&WB Acceptance	19JUN06	21APR06	19JUN06	21APR06	0	0												
Certification	21MAR07	22JAN07	18JUN07	21APR07	0	20,000												

Data date 01MAR05

**Sewerage & Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule**

- Early bar
- Target bar
- Progress bar