

Sewer System Evaluation and Rehabilitation Program

Capacity Project

Contract Number 3866
Name East Bank Pump Stations Physical Improvements, No. 1
Basin Inter-Basin
Council Districts Citywide
Status: Phase 1

This project is in the Construction phase.

Resources

SSERP Project Engineer MWH

Design Engineer Evans-Graves, Inc.

Contractor Boh Bros. Construction Co., LLC

Comments

3866 – East Bank Pump Station Physical Improvements, No. 1

Description

This project consists of physical and structural improvements to 4 sewer pump station wet wells located on the east bank of Orleans Parish, including infiltration repair, suction pipe replacement, and the installation of a cementitious lining and protective epoxy lining to the entire surface inside the wet well. Also included is the installation of emergency discharge connections (EDC) at the pump stations and dry well infiltration repair at 2 of the pump stations. The improvements for each pump station are shown in **Table 1**.

Table 1
Project Location and Work Type

Pump Station Name	Address	Improvements
4	5899 Fleur de Lis Ave.	1- Wet well rehabilitation 2- Install EDC
9	2530 Annette St.	1- Wet well rehabilitation 2- Install EDC
19	3730 Jumonville St.	1- Wet well rehabilitation 2- Install EDC 3- Repair infiltration through wall
21	6670 Memphis St.	1- Wet well rehabilitation 2- Install EDC 3- Repair infiltration through wall

Current Capital Cost \$795,093

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
3866 EB PS Physical Improvements No. 1																		
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190												
Final Design	16APR04 A	16APR04	03AUG04 A	12JUL04	100	44,301												
Pre-Advertisement	02JUN04 A	02JUN04	05AUG04 A	04AUG04	100	0												
Advertisement	11AUG04 A	11AUG04	24SEP04 A	09SEP04	100	1,938												
Award	24SEP04 A	10SEP04	09FEB05 A	25FEB05	100	646												
Construction	09FEB05 A	26FEB05	08JUL05	25JUL05	0	634,400												
Field Testing	09FEB05 A	26FEB05	07AUG05	24AUG05	0	9,516												
ESDC	09FEB05 A	26FEB05	07AUG05	24AUG05	0	4,350												
Inspection Services	09FEB05 A	26FEB05	07AUG05	24AUG05	0	50,752												
Construction Final	09JUL05	26JUL05	07AUG05	24AUG05	0	0												
S&WB Acceptance	08NOV05	23NOV05	08NOV05	23NOV05	0	0												
Certification	10AUG06	26AUG06	07NOV06	23NOV06	0	20,000												

Data date 01MAR05

© Primavera Systems, Inc.

**Sewerage & Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule**

- Early bar
- Target bar
- Progress bar