

Sewer System Evaluation and Rehabilitation Program

Capacity Project

Contract Number 3819

Name 18-inch Force Main from SPS 20 to SPS 21

Basin Lakeview

Council Districts A, D

Status: Phase 1.

This project is currently in the Award phase.

Resources

SSERP Project Engineer MWH

Design Engineer Meyer Engineers Ltd.

Contractor Fleming

Comments

Attended the Lakeview Civic Improvement Association meeting of March 14, 2001. Attended the Lakeview Civic Improvement Association meeting of May 9, 2001. Attended the Lakeview Civic Improvement Association meeting of July 11, 2001. Attended the Lakeview Civic Improvement Association meeting of November 14, 2001.

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
3819 FM from SPS 20 to SPS 21																		
Pre-Design	12JAN01 A	12JAN01	20DEC01 A	20DEC01	100	0	Pre-Design											
Preliminary Design	20DEC01 A	20DEC01	30OCT02 A	30OCT02	100	97,698	Preliminary Design											
Final Design	31OCT02 A	31OCT02	21JUL04 A	22JUL04	100	156,137	Final Design											
Pre-Advertisement	24DEC03 A	24DEC03	06AUG04 A	22JUL04	100	0	Pre-Advertisement											
Advertisement	11AUG04 A	11AUG04	08OCT04 A	09SEP04	100	8,213	Advertisement											
Award	08OCT04 A	10SEP04	18MAY05	25FEB05	60	2,737	Award											
Construction	18MAY05	26FEB05	11FEB06	22NOV05	0	1,952,380	Construction											
Field Testing	18MAY05	26FEB05	13MAR06	22DEC05	0	29,286	Field Testing											
ESDC	18MAY05	26FEB05	13MAR06	22DEC05	0	7,628	ESDC											
Inspection Services	18MAY05	26FEB05	13MAR06	22DEC05	0	156,190	Inspection Services											
Construction Final	12FEB06	23NOV05	13MAR06	22DEC05	0	0	Construction Final Completion											
S&WB Acceptance	21JUN06	23MAR06	21JUN06	23MAR06	0	0	S&WB Acceptance											
Certification	23MAR07	24DEC06	20JUN07	23MAR07	0	20,000	Certification											

Data date 01MAR05

**Sewerage & Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule**

- Early bar
- Target bar
- Progress bar