

Sewer System Evaluation and Rehabilitation Program

Rehabilitation Project

Contract Number 3928

Name Gentilly Spain Street/Clematis Avenue 48" Trunk Sewer Rehabilitation

Basin Gentilly

Council Districts D, E

Status: Board Final Acceptance and Resolution is anticipated to occur in September 2004.

Resources

SSERP Project Engineer MWH

Design Engineer CH2M Hill

Contractor Boh Bros. Construction Co., L.L.C.

Comments


Attended the Edgewood Park Civic Association meeting of January 20, 2004. Attended the Edgewood Park Civic Association meeting of February 17, 2004. Attended the Edgewood Park Civic Association meeting of April 20, 2004.

3928 - Gentilly Spain Street/Clematis Avenue 48" Trunk Sewer Rehabilitation

Description

Rehabilitation of approximately 6,200 feet of 48" concrete sewer trunk line flowing from Pump Station 17 along Spain Street and down Clematis Street to Elder Street, by either sliplining the trunk sewer with 42" nominal diameter pipe or rehabilitation by cured-in-place-piping (CIPP). Two new manholes will be installed on the 48" trunk sewer, and nine existing manholes will be rehabilitated. Cleaning of 11,800 linear feet of large diameter sewer pipe located elsewhere in the Gentilly basin is also to be performed under this contract. The project work area is bounded by Leon C. Simon Dr., Elysian Fields Ave., the Inner Harbor Navigational Canal, and Florida Ave.

Project Location



Current Capital Cost \$2,339,486

| Description | Projected Start | Baseline Start | Projected Finsh | Baseline Finish | % | Budgeted Cost | 1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 | | | | | | | | | | | |
|---|-----------------|----------------|-----------------|-----------------|-----|---------------|---|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | Gantt Chart Timeline | | | | | | | | | | | |
| 3928 Gentilly 48" Clematis Sewer Trunk Replace | | | | | | | | | | | | | | | | | | |
| Pre-Design | 19NOV99 A | 19NOV99 | 01MAR00 A | 01MAR00 | 100 | 0 | Pre-Design | | | | | | | | | | | |
| Preliminary Design | 16JAN02 A | 16JAN02 | 09AUG02 A | 09AUG02 | 100 | 33,852 | Preliminary Design | | | | | | | | | | | |
| Final Design | 12JUL02 A | 12JUL02 | 08OCT02 A | 08OCT02 | 100 | 46,978 | Final Design | | | | | | | | | | | |
| Pre-Advertisement | 12AUG02 A | 12AUG02 | 08OCT02 A | 08OCT02 | 100 | 0 | Pre-Advertisement | | | | | | | | | | | |
| Advertisement | 09OCT02 A | 09OCT02 | 15NOV02 A | 15NOV02 | 100 | 4,191 | Advertisement | | | | | | | | | | | |
| Award | 15NOV02 A | 15NOV02 | 19MAY03 A | 19MAY03 | 100 | 1,397 | Award | | | | | | | | | | | |
| Construction | 19MAY03 A | 19MAY03 | 26DEC03 A | 26DEC03 | 100 | 2,005,740 | Construction | | | | | | | | | | | |
| Field Testing | 19MAY03 A | 19MAY03 | 26DEC03 A | 26DEC03 | 100 | 7,979 | Field Testing | | | | | | | | | | | |
| ESDC | 19MAY03 A | 19MAY03 | 26DEC03 A | 26DEC03 | 100 | 14,239 | ESDC | | | | | | | | | | | |
| Inspection Services | 19MAY03 A | 19MAY03 | 26DEC03 A | 26DEC03 | 100 | 220,631 | Inspection Services | | | | | | | | | | | |
| Construction Final | 27DEC03 A | 27DEC03 | 25JAN04 A | 25JAN04 | 100 | 0 | Construction Final Completion | | | | | | | | | | | |
| S&WB Resolution | 15SEP04 | 18AUG04 | 15SEP04 | 18AUG04 | 0 | 0 | S&WB Resolution | | | | | | | | | | | |
| Certification | 18JUN05 | 21MAY05 | 15SEP05 | 18AUG05 | 0 | 20,000 | Certification | | | | | | | | | | | |

Data date 01AUG04

© Primavera Systems, Inc.

**Sewerage and Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule**