

Sewer System Evaluation and Rehabilitation Program

Rehabilitation Project

Contract Number 3935

Name Gently Follow-up Pipe Lining and Repair #2

Basin Gently

Council Districts D, E

Status: Board Final Acceptance and Resolution is anticipated to occur in September 2004.

Resources

SSERP Project Engineer MWH

Design Engineer CH2M Hill

Contractor D & O Contractors, Inc.

Comments


Attended the Edgewood Park Civic Association meeting of January 20, 2004. Attended the Edgewood Park Civic Association meeting of February 17, 2004. Attended the Edgewood Park Civic Association meeting of April 20, 2004.

3935 - Gentilly Follow-up Pipe Lining and Repair #2

Description

Rehabilitation consisting of approximately 16,700 feet of CIPP lining, 60 external service repairs, 70 mainline point repairs, 5 lateral replacements, and replacement of 3,450 feet of pipe line segments. The proposed work is located in an area bounded by the London Avenue Canal, the Inner Harbor Navigational Canal, Lake Ponchartrain, and Florida Avenue.

Project Location



Current Capital Cost \$1,979,888

Description	Projected Start	Baseline Start	Projected Finish	Baseline Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 2019 20																							
3935 Gentilly Follow-Up Pipe Lining & Repair #2																														
Pre-Design	19NOV99 A	19NOV99	01MAR01 A	01MAR01	100	0																								
Preliminary Design	16JAN02 A	16JAN02	12JUL02 A	12JUL02	100	0																								
Final Design	12JUL02 A	12JUL02	05FEB03 A	05FEB03	100	43,650																								
Pre-Advertisement	02DEC02 A	02DEC02	19FEB03 A	19FEB03	100	0																								
Advertisement	12FEB03 A	12FEB03	14MAR03 A	14MAR03	100	3,353																								
Award	14MAR03 A	14MAR03	25AUG03 A	25SEP03	100	1,118																								
Construction	25AUG03 A	26SEP03	08JUN04 A	01JUL04	100	1,659,791																								
Field Testing	25AUG03 A	26SEP03	29JUN04 A	01JUL04	100	24,897																								
ESDC	25AUG03 A	26SEP03	29JUN04 A	01JUL04	100	11,391																								
Inspection Services	25AUG03 A	26SEP03	29JUN04 A	01JUL04	100	182,577																								
Construction Final	09JUN04 A	02JUL04	29JUN04 A	31JUL04	100	0																								
S&WB Resolution	28SEP04	30OCT04	28SEP04	30OCT04	0	0																								
Certification	01JUL05	02AUG05	28SEP05	30OCT05	0	20,000																								

Data date 01JUL04

© Primavera Systems, Inc.

Sewerage and Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule