



Data date 01MAR05  
Page number 1A  
Page count 8A

**Sewerage & Water Board of New Orleans  
Sewer System Evaluation and Rehabilitation Program  
Master Schedule**

- Early bar
- Target bar
- Progress bar

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
S&WB Acceptance	16JUL08	02JUL08	16JUL08	02JUL08	0	0	S&WB Acceptance											
Certification	17APR09	04APR09	15JUL09	02JUL09	0	20,000	Certification											
<b>Mid-City</b>																		
<b>3801 24-inch FM from SPS 15</b>																		
Pre-Design	12JAN01 A	12JAN01	25MAY01 A	25MAY01	100	0	Pre-Design											
Preliminary Design	25JUN01 A	25JUN01	11DEC01 A	11DEC01	100	26,044	Preliminary Design											
Final Design	11DEC01 A	11DEC01	21AUG02 A	21AUG02	100	39,679	Final Design											
Pre-Advertisement	26APR02 A	26APR02	09OCT02 A	09OCT02	100	0	Pre-Advertisement											
Advertisement	11SEP02 A	11SEP02	18OCT02 A	18OCT02	100	1,564	Advertisement											
Award	18OCT02 A	18OCT02	14APR03 A	14APR03	100	521	Award											
Construction	14APR03 A	14APR03	08APR04 A	08APR04	100	379,486	Construction											
Field Testing	14APR03 A	14APR03	08APR04 A	08APR04	100	5,692	Field Testing											
ESDC	14APR03 A	14APR03	08APR04 A	08APR04	100	3,616	ESDC											
Inspection Services	14APR03 A	14APR03	08APR04 A	08APR04	100	30,359	Inspection Services											
Construction Final	08APR04 A	08APR04	08APR04 A	08APR04	100	0	Construction Final Completion											
S&WB Acceptance	21JUL04 A	21JUL04	21JUL04 A	21JUL04	100	0	S&WB Acceptance											
Certification	22APR05	23APR05	20JUL05	21JUL05	0	20,000	Certification											
<b>3802 Replacement of SPS 15</b>																		
Pre-Design	12JAN01 A	12JAN01	25MAY01 A	25MAY01	100	0	Pre-Design											
Preliminary Design	25JUN01 A	25JUN01	27NOV01 A	27NOV01	100	48,848	Preliminary Design											
Land Acq.	10AUG01 A	10AUG01	01NOV02 A	01NOV02	100	105,710	Land Acq.											
Final Design	15JAN02 A	15JAN02	28APR05	21SEP04	86	321,221	Final Design											
Pre-Advertisement	11FEB04 A	11FEB04	04MAY05	12OCT04	15	0	Pre-Advertisement											
Advertisement	11MAY05	13OCT04	16JUN05	11NOV04	0	2,895	Advertisement											
Award	16JUN05	12NOV04	02DEC05	29APR05	0	965	Award											
Construction	02DEC05	30APR05	01NOV07	30MAR07	0	3,100,000	Construction											
Field Testing	02DEC05	30APR05	01DEC07	29APR07	0	46,500	Field Testing											
ESDC	02DEC05	30APR05	01DEC07	29APR07	0	10,485	ESDC											
Inspection Services	02DEC05	30APR05	01DEC07	29APR07	0	248,000	Inspection Services											

Data date	01MAR05
Page number	2A
Page count	8A
© Primavera Systems, Inc.	

**Sewerage & Water Board of New Orleans**  
**Sewer System Evaluation and Rehabilitation Program**  
**Master Schedule**

- Early bar
- Target bar
- Progress bar



Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
Inspection Services	05MAY06	29APR06	04MAY07	28APR07	0	187,680	[Gantt bar: Inspection Services]											
Construction Final	05APR07	30MAR07	04MAY07	28APR07	0	0	[Gantt bar: Construction Final Completion]											
S&WB Acceptance	15AUG07	28JUL07	15AUG07	28JUL07	0	0	[Gantt bar: S&WB Acceptance]											
Certification	17MAY08	29APR08	14AUG08	27JUL08	0	20,000	[Gantt bar: Certification]											
<b>3864 New 24" FM from SPS 16 to existing 72" FM</b>																		
Pre-Design	23JUN03 A	23JUN03	10OCT03 A	10OCT03	100	0	[Gantt bar: Pre-Design]											
Preliminary Design	20OCT03 A	20OCT03	21MAR05	24SEP04	93	85,155	[Gantt bar: Preliminary Design]											
Final Design	22MAR05	27SEP04	02AUG05	31AUG05	0	81,137	[Gantt bar: Final Design]											
Pre-Advertisement	31AUG05	21SEP05	07DEC05	13DEC05	0	0	[Gantt bar: Pre-Advertisement]											
Advertisement	14DEC05	14DEC05	20JAN06	12JAN06	0	2,592	[Gantt bar: Advertisement]											
Award	20JAN06	13JAN06	10JUL06	30JUN06	0	864	[Gantt bar: Award]											
Construction	10JUL06	01JUL06	06MAR07	25FEB07	0	1,533,340	[Gantt bar: Construction]											
Field Testing	10JUL06	01JUL06	05APR07	27MAR07	0	23,000	[Gantt bar: Field Testing]											
ESDC	10JUL06	01JUL06	05APR07	27MAR07	0	5,649	[Gantt bar: ESDC]											
Inspection Services	10JUL06	01JUL06	05APR07	27MAR07	0	122,667	[Gantt bar: Inspection Services]											
Construction Final	07MAR07	26FEB07	05APR07	27MAR07	0	0	[Gantt bar: Construction Final Completion]											
S&WB Acceptance	18JUL07	26JUN07	18JUL07	26JUN07	0	0	[Gantt bar: S&WB Acceptance]											
Certification	19APR08	28MAR08	17JUL08	25JUN08	0	20,000	[Gantt bar: Certification]											
<b>New Orleans East</b>																		
<b>3829 FM on Read from Dwyer to Almonaster</b>																		
Pre-Design	12JAN01 A	12JAN01	20DEC01 A	20DEC01	100	0	[Gantt bar: Pre-Design]											
Preliminary Design	20DEC01 A	20DEC01	19DEC02 A	19DEC02	100	196,197	[Gantt bar: Preliminary Design]											
Final Design	31OCT02 A	31OCT02	09MAR05	25AUG04	97	244,134	[Gantt bar: Final Design]											
Pre-Advertisement	01APR04 A	01APR04	06APR05	30JUL04	43	0	[Gantt bar: Pre-Advertisement]											
Advertisement	13APR05	08SEP04	27MAY05	07OCT04	0	26,274	[Gantt bar: Advertisement]											
Award	27MAY05	08OCT04	14NOV05	25MAR05	0	8,758	[Gantt bar: Award]											
Construction	14NOV05	26MAR05	09OCT06	18FEB06	0	2,516,000	[Gantt bar: Construction]											
Field Testing	14NOV05	26MAR05	08NOV06	20MAR06	0	37,740	[Gantt bar: Field Testing]											
ESDC	14NOV05	26MAR05	08NOV06	20MAR06	0	41,772	[Gantt bar: ESDC]											

Data date	01MAR05
Page number	4A
Page count	8A
© Primavera Systems, Inc.	

**Sewerage & Water Board of New Orleans**  
**Sewer System Evaluation and Rehabilitation Program**  
**Master Schedule**

■ Early bar  
■ Target bar  
■ Progress bar



Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
Inspection Services	26JUL04 A	26JUL04	20JUL05	20JUL05	43	99,217	[Gantt Chart: Inspection Services bar from 2004 to 2005]											
Construction Final	21JUN05	21JUN05	20JUL05	20JUL05	0	0	[Gantt Chart: Construction Final Completion bar from 2005 to 2005]											
S&WB Acceptance	19OCT05	19OCT05	19OCT05	19OCT05	0	0	[Gantt Chart: S&WB Acceptance bar from 2005 to 2005]											
Certification	21JUL06	22JUL06	18OCT06	19OCT06	0	20,000	[Gantt Chart: Certification bar from 2006 to 2006]											
<b>3859 EB PS Physical Improvements, No. 2</b>																		
Pre-Design	12JAN01 A	12JAN01	20DEC01 A	20DEC01	100	0	[Gantt Chart: Pre-Design bar from 2001 to 2001]											
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190	[Gantt Chart: Preliminary Design bar from 2001 to 2002]											
Final Design	08OCT02 A	08OCT02	29APR04 A	29APR04	100	44,301	[Gantt Chart: Final Design bar from 2002 to 2004]											
Pre-Advertisement	31MAR04 A	31MAR04	02JUN04 A	02JUN04	100	0	[Gantt Chart: Pre-Advertisement bar from 2004 to 2004]											
Advertisement	09JUN04 A	09JUN04	23JUL04 A	23JUL04	100	1,938	[Gantt Chart: Advertisement bar from 2004 to 2004]											
Award	23JUL04 A	26JUL04	06DEC04 A	10JAN05	100	646	[Gantt Chart: Award bar from 2004 to 2005]											
Construction	06DEC04 A	10JAN05	03JUN05	08JUL05	22	627,300	[Gantt Chart: Construction bar from 2005 to 2005]											
Field Testing	06DEC04 A	10JAN05	03JUL05	07AUG05	22	9,410	[Gantt Chart: Field Testing bar from 2005 to 2005]											
ESDC	06DEC04 A	10JAN05	03JUL05	07AUG05	22	4,350	[Gantt Chart: ESDC bar from 2005 to 2005]											
Inspection Services	06DEC04 A	10JAN05	03JUL05	07AUG05	22	50,184	[Gantt Chart: Inspection Services bar from 2005 to 2005]											
Construction Final	04JUN05	09JUL05	03JUL05	07AUG05	0	0	[Gantt Chart: Construction Final Completion bar from 2005 to 2005]											
S&WB Acceptance	19OCT05	06NOV05	19OCT05	06NOV05	0	0	[Gantt Chart: S&WB Acceptance bar from 2005 to 2005]											
Certification	21JUL06	09AUG06	18OCT06	06NOV06	0	20,000	[Gantt Chart: Certification bar from 2006 to 2006]											
<b>3866 EB PS Physical Improvements No. 1</b>																		
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190	[Gantt Chart: Preliminary Design bar from 2001 to 2002]											
Final Design	16APR04 A	16APR04	03AUG04 A	12JUL04	100	44,301	[Gantt Chart: Final Design bar from 2004 to 2004]											
Pre-Advertisement	02JUN04 A	02JUN04	05AUG04 A	04AUG04	100	0	[Gantt Chart: Pre-Advertisement bar from 2004 to 2004]											
Advertisement	11AUG04 A	11AUG04	24SEP04 A	09SEP04	100	1,938	[Gantt Chart: Advertisement bar from 2004 to 2004]											
Award	24SEP04 A	10SEP04	09FEB05 A	25FEB05	100	646	[Gantt Chart: Award bar from 2004 to 2005]											
Construction	09FEB05 A	26FEB05	08JUL05	25JUL05	0	634,400	[Gantt Chart: Construction bar from 2005 to 2005]											
Field Testing	09FEB05 A	26FEB05	07AUG05	24AUG05	0	9,516	[Gantt Chart: Field Testing bar from 2005 to 2005]											
ESDC	09FEB05 A	26FEB05	07AUG05	24AUG05	0	4,350	[Gantt Chart: ESDC bar from 2005 to 2005]											
Inspection Services	09FEB05 A	26FEB05	07AUG05	24AUG05	0	50,752	[Gantt Chart: Inspection Services bar from 2005 to 2005]											
Construction Final	09JUL05	26JUL05	07AUG05	24AUG05	0	0	[Gantt Chart: Construction Final Completion bar from 2005 to 2005]											

Data date	01MAR05
Page number	6A
Page count	8A
© Primavera Systems, Inc.	

**Sewerage & Water Board of New Orleans**  
**Sewer System Evaluation and Rehabilitation Program**  
**Master Schedule**

■ Early bar  
■ Target bar  
■ Progress bar

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
S&WB Acceptance	08NOV05	23NOV05	08NOV05	23NOV05	0	0	S&WB Acceptance											
Certification	10AUG06	26AUG06	07NOV06	23NOV06	0	20,000	Certification											
<b>3867 EB PS Physical Improvements No. 3</b>																		
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190	Preliminary Design											
Final Design	23APR04 A	23APR04	24AUG04 A	19JUL04	100	44,301	Final Design											
Pre-Advertisement	30JUN04 A	30JUN04	06OCT04 A	30AUG04	100	0	Pre-Advertisement											
Advertisement	13OCT04 A	08SEP04	19NOV04 A	07OCT04	100	1,938	Advertisement											
Award	19NOV04 A	08OCT04	15MAY05	25MAR05	57	646	Award											
Construction	15MAY05	26MAR05	20NOV05	21SEP05	0	637,221	Construction											
Field Testing	15MAY05	26MAR05	20DEC05	21OCT05	0	9,558	Field Testing											
ESDC	15MAY05	26MAR05	20DEC05	21OCT05	0	4,350	ESDC											
Inspection Services	15MAY05	26MAR05	20DEC05	21OCT05	0	50,978	Inspection Services											
Construction Final	21NOV05	22SEP05	20DEC05	21OCT05	0	0	Construction Final Completion											
S&WB Acceptance	25MAR06	20JAN06	25MAR06	20JAN06	0	0	S&WB Acceptance											
Certification	25DEC06	23OCT06	24MAR07	20JAN07	0	20,000	Certification											
<b>3868 EB PS Physical Improvements No. 4</b>																		
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190	Preliminary Design											
Final Design	30APR04 A	30APR04	28SEP04 A	26JUL04	100	44,301	Final Design											
Pre-Advertisement	21JUL04 A	21JUL04	06OCT04 A	12OCT04	100	0	Pre-Advertisement											
Advertisement	13OCT04 A	13OCT04	19NOV04 A	11NOV04	100	1,938	Advertisement											
Award	19NOV04 A	12NOV04	15MAY05	29APR05	57	646	Award											
Construction	15MAY05	30APR05	21OCT05	26SEP05	0	464,267	Construction											
Field Testing	15MAY05	30APR05	20NOV05	26OCT05	0	6,964	Field Testing											
ESDC	15MAY05	30APR05	20NOV05	26OCT05	0	4,350	ESDC											
Inspection Services	15MAY05	30APR05	20NOV05	26OCT05	0	37,141	Inspection Services											
Construction Final	22OCT05	27SEP05	20NOV05	26OCT05	0	0	Construction Final Completion											
S&WB Acceptance	25FEB06	25JAN06	25FEB06	25JAN06	0	0	S&WB Acceptance											
Certification	27NOV06	28OCT06	24FEB07	25JAN07	0	20,000	Certification											
<b>3869 EB PS Physical Improvements No. 5</b>																		

Data date	01MAR05
Page number	7A
Page count	8A
© Primavera Systems, Inc.	

**Sewerage & Water Board of New Orleans**  
**Sewer System Evaluation and Rehabilitation Program**  
**Master Schedule**

- Early bar
- Target bar
- Progress bar

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	39,827	[Gantt Chart: Preliminary Design bar from Dec 2001 to Oct 2002]											
Final Design	07MAY04 A	07MAY04	11MAR05	02AUG04	87	60,408	[Gantt Chart: Final Design bar from May 2004 to Mar 2005]											
Pre-Advertisement	18AUG04 A	18AUG04	04MAY05	09NOV04	47	0	[Gantt Chart: Pre-Advertisement bar from Aug 2004 to May 2005]											
Advertisement	11MAY05	10NOV04	24JUN05	09DEC04	0	1,938	[Gantt Chart: Advertisement bar from May 2005 to Dec 2004]											
Award	24JUN05	10DEC04	12DEC05	27MAY05	0	646	[Gantt Chart: Award bar from Jun 2005 to Dec 2004]											
Construction	12DEC05	28MAY05	14JUL06	24OCT05	0	884,000	[Gantt Chart: Construction bar from Dec 2005 to Oct 2005]											
Field Testing	12DEC05	28MAY05	13AUG06	23NOV05	0	13,260	[Gantt Chart: Field Testing bar from Dec 2005 to Nov 2005]											
ESDC	12DEC05	28MAY05	13AUG06	23NOV05	0	4,350	[Gantt Chart: ESDC bar from Dec 2005 to Nov 2005]											
Inspection Services	12DEC05	28MAY05	13AUG06	23NOV05	0	97,249	[Gantt Chart: Inspection Services bar from Dec 2005 to Nov 2005]											
Construction Final	15JUL06	25OCT05	13AUG06	23NOV05	0	0	[Gantt Chart: Construction Final Completion bar from Jul 2006 to Nov 2005]											
S&WB Acceptance	24NOV06	22FEB06	24NOV06	22FEB06	0	0	[Gantt Chart: S&WB Acceptance bar from Nov 2006 to Feb 2006]											
Certification	26AUG07	25NOV06	23NOV07	22FEB07	0	20,000	[Gantt Chart: Certification bar from Aug 2007 to Feb 2007]											
<b>3870 EB PS Physical Improvements No. 6</b>																		
Preliminary Design	20DEC01 A	20DEC01	04OCT02 A	04OCT02	100	29,190	[Gantt Chart: Preliminary Design bar from Dec 2001 to Oct 2002]											
Final Design	13MAY04 A	13MAY04	20OCT04 A	09AUG04	100	44,300	[Gantt Chart: Final Design bar from May 2004 to Oct 2004]											
Pre-Advertisement	24SEP04 A	15SEP04	02NOV04 A	07DEC04	100	0	[Gantt Chart: Pre-Advertisement bar from Sep 2004 to Dec 2004]											
Advertisement	10NOV04 A	08DEC04	17DEC04 A	06JAN05	100	1,938	[Gantt Chart: Advertisement bar from Nov 2004 to Dec 2004]											
Award	17DEC04 A	07JAN05	22JUL05	24JUN05	17	646	[Gantt Chart: Award bar from Dec 2004 to Jun 2005]											
Construction	22JUL05	25JUN05	27JAN06	21DEC05	0	614,500	[Gantt Chart: Construction bar from Jul 2005 to Dec 2005]											
Field Testing	22JUL05	25JUN05	26FEB06	20JAN06	0	9,218	[Gantt Chart: Field Testing bar from Jul 2005 to Jan 2006]											
ESDC	22JUL05	25JUN05	26FEB06	20JAN06	0	4,350	[Gantt Chart: ESDC bar from Jul 2005 to Jan 2006]											
Inspection Services	22JUL05	25JUN05	26FEB06	20JAN06	0	49,160	[Gantt Chart: Inspection Services bar from Jul 2005 to Jan 2006]											
Construction Final	28JAN06	22DEC05	26FEB06	20JAN06	0	0	[Gantt Chart: Construction Final Completion bar from Jan 2006 to Jan 2006]											
S&WB Acceptance	19JUN06	21APR06	19JUN06	21APR06	0	0	[Gantt Chart: S&WB Acceptance bar from Jun 2006 to Apr 2006]											
Certification	21MAR07	22JAN07	18JUN07	21APR07	0	20,000	[Gantt Chart: Certification bar from Mar 2007 to Apr 2007]											

Data date 01MAR05  
Page number 8A  
Page count 8A

**Sewerage & Water Board of New Orleans  
Sewer System Evaluation and Rehabilitation Program  
Master Schedule**

- Early bar
- Target bar
- Progress bar