

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost																		
							19	1997	1998	1999	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013
Rehabilitation																								
Gentilly																								
3925 Gentilly Sewer Rehab. Point Repair #1																								
Pre-Design	19NOV99 A	19NOV99	01MAR00 A	01MAR00	100	0																		
Preliminary Design	01MAR00 A	01MAR00	20JUL00 A	20JUL00	100	37,221																		
Final Design	07AUG00 A	07AUG00	23JAN01 A	23JAN01	100	33,792																		
Advertisement	14FEB01 A	14FEB01	23MAR01 A	23MAR01	100	3,613																		
Award	23MAR01 A	23MAR01	23JUL01 A	23JUL01	100	1,204																		
Construction	23JUL01 A	23JUL01	07MAR02 A	07MAR02	100	1,867,399																		
Field Testing	23JUL01 A	23JUL01	07MAR02 A	07MAR02	100	34,428																		
ESDC	23JUL01 A	23JUL01	07MAR02 A	07MAR02	100	50,873																		
Inspection Services	23JUL01 A	23JUL01	07MAR02 A	07MAR02	100	205,414																		
Construction Final Completion	07MAR02 A	07MAR02	06APR02 A	06APR02	100	0																		
S&WB Acceptance	16APR03 A	16APR03	16APR03 A	16APR03	100	0																		
Certification	16JAN04 A	16JAN04	15APR04 A	15APR04	100	20,000																		
3926 Gentilly Sewer Rehab. Point Repair #2																								
Pre-Design	19NOV99 A	19NOV99	01MAR00 A	01MAR00	100	0																		
Preliminary Design	01MAR00 A	01MAR00	20JUL00 A	20JUL00	100	37,221																		
Final Design	02OCT00 A	02OCT00	04APR01 A	04APR01	100	33,792																		
Advertisement	11APR01 A	11APR01	11MAY01 A	11MAY01	100	3,613																		
Award	11MAY01 A	11MAY01	27JUN01 A	27JUN01	100	1,204																		
Construction	01OCT01 A	01OCT01	18MAY02 A	18MAY02	100	2,092,001																		
Field Testing	01OCT01 A	01OCT01	18MAY02 A	18MAY02	100	31,814																		
ESDC	01OCT01 A	01OCT01	18MAY02 A	18MAY02	100	50,873																		
Inspection Services	01OCT01 A	01OCT01	18MAY02 A	18MAY02	100	230,120																		
Construction Final Completion	19MAY02 A	19MAY02	28JUN02 A	28JUN02	100	0																		
S&WB Acceptance	21AUG02 A	21AUG02	21AUG02 A	21AUG02	100	0																		
Certification	24MAY03 A	24MAY03	21AUG03 A	21AUG03	100	20,000																		
3927 Gentilly Sewer Rehab. Pipe Replace #1 & #2																								

Data date	01MAR05
Page number	1A
Page count	7A
© Primavera Systems, Inc.	

Sewerage & Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule

- Early bar
- Target bar
- Progress bar

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	19 1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018																	
							Gantt Chart																	
Award	28MAR02 A	28MAR02	15MAY02 A	15MAY02	100	1,204	Award																	
Construction	16SEP02 A	16SEP02	09AUG04 A	22JUN03	100	2,682,416	Construction																	
Field Testing	16SEP02 A	16SEP02	09AUG04 A	22JUL03	100	40,236	Field Testing																	
ESDC	16SEP02 A	16SEP02	09AUG04 A	22JUL03	100	24,653	ESDC																	
Inspection Services	16SEP02 A	16SEP02	09AUG04 A	22JUL03	100	295,066	Inspection Services																	
Construction Final Completion	22JUN03 A	23JUN03	09AUG04 A	22JUL03	100	0	Construction Final Completion																	
S&WB Acceptance	20OCT04 A	17NOV04	20OCT04 A	17NOV04	100	0	S&WB Acceptance																	
Certification	22JUL05	20AUG05	19OCT05	17NOV05	0	20,000	Certification																	
3932 Gentilly Manhole Rehabilitation #1																								
Pre-Design	19NOV99 A	19NOV99	01MAR00 A	01MAR00	100	0	Pre-Design																	
Preliminary Design	01MAR00 A	01MAR00	20JUL00 A	20JUL00	100	50,844	Preliminary Design																	
Final Design	08JUN01 A	08JUN01	05FEB02 A	05FEB02	100	33,792	Final Design																	
Pre-Advertisement	20AUG02 A	20AUG02	06FEB03 A	06FEB03	100	0	Pre-Advertisement																	
Advertisement	12FEB03 A	12FEB03	14MAR03 A	14MAR03	100	3,613	Advertisement																	
Award	14MAR03 A	14MAR03	18AUG03 A	18AUG03	100	1,204	Award																	
Construction	18AUG03 A	18AUG03	13APR04 A	13APR04	100	1,023,105	Construction																	
Field Testing	18AUG03 A	18AUG03	23APR04 A	23APR04	100	15,347	Field Testing																	
ESDC	18AUG03 A	18AUG03	23APR04 A	23APR04	100	24,653	ESDC																	
Inspection Services	18AUG03 A	18AUG03	23APR04 A	23APR04	100	112,542	Inspection Services																	
Construction Final Completion	14APR04 A	14APR04	23APR04 A	23APR04	100	0	Construction Final Completion																	
S&WB Acceptance	21JUL04 A	21JUL04	21JUL04 A	21JUL04	100	0	S&WB Acceptance																	
Certification	22APR05	23APR05	20JUL05	21JUL05	0	10,000	Certification																	
3933 Gentilly Manhole Rehabilitation #2																								
Pre-Design	19NOV99 A	19NOV99	01MAR00 A	01MAR00	100	0	Pre-Design																	
Preliminary Design	01MAR00 A	01MAR00	20JUL00 A	20JUL00	100	50,844	Preliminary Design																	
Final Design	17AUG01 A	17AUG01	21FEB03 A	21FEB03	100	33,792	Final Design																	
Pre-Advertisement	20AUG02 A	20AUG02	05MAR03 A	05MAR03	100	0	Pre-Advertisement																	
Advertisement	12MAR03 A	12MAR03	11APR03 A	11APR03	100	3,613	Advertisement																	
Award	11APR03 A	11APR03	25AUG03 A	25AUG03	100	1,204	Award																	

Data date	01MAR05
Page number	4A
Page count	7A
© Primavera Systems, Inc.	

Sewerage & Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule

Early bar
 Target bar
 Progress bar

