

Sewer System Evaluation and Rehabilitation Program

Rehabilitation Project

Contract Number	3951
Name	Uptown Area Sewer Rehabilitation Pipe Lining and Repair No. 3
Basin	Uptown
Council Districts	A, B
Status:	This project is in the Construction phase.

Resources

SSERP Project Engineer MWH

Design Engineer Evans Graves Engineers, Inc.

Contractor Boh Bros. Construction Co., LLC


Comments

Attended the Magazine Street Merchants Association Board meeting on February 4, 2004. Met with President and Vice President of the Magazine Street Merchants Association on April 5, 2004. Met with residents of the 600 block of Patton Street on April 6, 2004. Attended the Board of Directors meeting of the Magazine Street Merchants Association on April 14, 2004. Attended the monthly meeting of the Magazine Street Merchants Association on April 21, 2004.

Description

The project will include the rehabilitation of existing main line sanitary sewers and sanitary sewer service connections. The work to be performed includes: full-length and partial cured-in-place lining, excavated main line point repairs, excavated service laterals, internal manhole repairs including installation of cementitious liner, installation of frame to corbel seals, and installation of flow pans, external manhole repairs including replacement of frame and cover, and horizontal and vertical adjustment of frame and cover, and temporary and final restoration. The project is bounded by Third St., Claiborne Ave., Audubon Park, and the Mississippi River.

Project Location



Current Capital Cost \$3,988,649

Description	Projected Start	Target Start	Projected Finish	Target Finish	%	Budgeted Cost	1997 1998 1999 2000 2001 2002 2003 2004 2005 2006 2007 2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018											
							Gantt Chart Timeline											
3951 Uptown Pipe & Lining Repair #3																		
Pre-Design	11MAY01 A	11MAY01	28DEC01 A	28DEC01	100	0	Pre-Design											
Preliminary Design	28DEC01 A	28DEC01	19FEB03 A	19FEB03	100	27,541	Preliminary Design											
Final Design	02DEC02 A	02DEC02	13AUG03 A	13AUG03	100	17,501	Final Design											
Pre-Advertisement	25JUN03 A	25JUN03	10OCT03 A	10OCT03	100	0	Pre-Advertisement											
Advertisement	15OCT03 A	15OCT03	21NOV03 A	21NOV03	100	2,917	Advertisement											
Award	21NOV03 A	21NOV03	29MAR04 A	29MAR04	100	2,201	Award											
Construction	29MAR04 A	29MAR04	22APR05	21FEB05	76	3,478,750	Construction											
Field Testing	29MAR04 A	29MAR04	22MAY05	23MAR05	76	52,181	Field Testing											
ESDC	29MAR04 A	29MAR04	22MAY05	23MAR05	76	4,895	ESDC											
Inspection Services	29MAR04 A	29MAR04	22MAY05	23MAR05	76	382,663	Inspection Services											
Construction Final	23MAY05	22FEB05	22MAY05	23MAR05	0	0	Construction Final Completion											
S&WB Acceptance	18SEP05	22JUN05	18SEP05	22JUN05	0	0	S&WB Acceptance											
Certification	20JUN06	25MAR06	17SEP06	22JUN06	0	20,000	Certification											

Data date 01MAR05

**Sewerage & Water Board of New Orleans
Sewer System Evaluation and Rehabilitation Program
Master Schedule**

- Early bar
- Target bar
- Progress bar