

## SEWERAGE & WATER BOARD of NEW ORLEANS

### SEWER SYSTEM EVALUATION and REHABILITATION PROGRAM

#### QUARTERLY PROGRESS REPORT - GRANT NO. 8

Assistance ID No. XP-976889-01-0

PERIOD ENDING March 31, 2010

#### **Introduction**

This Quarterly Report, covering the first quarter of calendar year 2010 (second quarter of Federal fiscal year 2010), is submitted to Region VI EPA pursuant to award conditions described in the EPA Assistance Agreement, Assistance ID No. XP976889-01-0. Included in this report are the following:

- Description of work completed during the reporting period
- Standard Form 5700-52A, "MBE/WBE Utilization Under Federal Grants, Cooperative Agreements, and Interagency Agreements"
- Expenditures by category during the reporting period (USEPA ACH Payment Request Form)

#### **Description of Work Effort**

To facilitate an understanding of the work to be accomplished under this grant, each work item included in the Work Plan is first described in italics, followed by the actual work accomplished during the reporting period.

#### Carrollton Rehabilitation Projects

*The design and construction administration services of the sewer rehabilitation projects described in the Carrollton Remedial Measures Action Plan are in a non-EPA grant funded Work Plan. A portion of the capital cost for the construction of Contract No. 3995, Carrollton Area Sewer Rehabilitation – Point Repair No. 5. Carrollton Basin is funded under Grant No. 8. With the completion of Contract No. 3995, all funds under Grant No. 8 will be expended.*

*Construction of Contract No. 3995 began on November 30, 2009 and is scheduled to be complete by May 29, 2010. The improvements to the sewer system in the Carrollton Basin include rehabilitation of manhole, repairs to gravity sewers and replacement of gravity sewer lines.*

Work Accomplished this Quarter

- Continued construction for Contract No. 3995, Carrollton Area Sewer Rehabilitation – Point Repair No. 5.

**Schedule**

Work efforts under Work Plan No. 8 anticipated during the second quarter of calendar year 2010 include:

- Complete construction and initiate final closeout procedures on Contract No. 3995, Carrollton Area Sewer Rehabilitation – Point Repair No. 5.

**MBE/WBE Utilization**

MBE utilization through the reporting period is shown on the attached Standard Form 5700-52A.

**Expenditures**

Expenditures through the reporting period are shown on the attached USEPA ACH Payment Request Form.